

Projects agreed before Aug 2014

The table below highlights the schemes agreed before Aug 2014, and provides a reason for the delay in their progression. Members need to confirm their approval for the project to stay in the capital programme.

Project	Date Funding Agreed	Original Budget £'000	Remaining Budget £'000	Reason for Delay (Update from Officer)	Risks of not retaining funding (Update from Officer)
Land Acquisition & Enhancement at Waterside Road	Feb 08	35	31	Land now acquired. Liaising about enhancement programme including car park improvements, tree management scheme and possible transfer to Wincanton Town Council.	Having acquired the land, a significant programme of tree management works is required to address the long-term decline of this amenity area. By minimising the likelihood of urgent, unplanned, un-budgeted works in the future it will reduce the liability for SSDC (or WTC if they accept the transfer of the land) going forward
New Car Parks	Feb 08	810	240	There have been delays with obtaining planning consent and also releasing the legal covenant. It is believed this is now resolved so we can progress to tender and construction next financial year.	There has been significant expenditure to purchase the land. This funding is required to finish construction of this car park. Without it the site would remain unusable.
Grant to Milborne Port Rec Changing Rooms	Mar 14	41	5	The PC is now working proactively with the new Locality team to prioritise use of this money and other unallocated S106 funding.	The funding was originally secured via a S106 Agreement and must be spent in accordance with that agreement or returned to the developer if no longer required.
Grants for Parishes with play area - Ilton	Feb 08	770	12	Remaining funds reallocated to Ilton Playing Field project, which is under development.	Ilton Parish Council would find they have a shortfall for any elements of their project that have assumed this funding would be forthcoming.
Wincanton Community Sports Centre 10 year plan	Sep 12	178	42	New 10 year plans for our sports facilities were completed during 2018 and highlight that this money is still required. It will be spent on the agreed maintenance programmes by the Property Service team.	If this budget were removed, then finance would not be available for planned preventative maintenance.